1133.37

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| | | | 16.00 | 2.70 | | 0.89 | 38.45 | | |
| | | | 30.00 | 9.80 | | 0.89 | 261.66 | | |
| | CB | | 119.00 | 5.48 | | 0.89 | 580.39 | | |
| | | | 16.00 | 9.00 | | 1.58 | 227.52 | | |
| | | | 100.00 | 0.65 | | 0.39 | 25.35 | | |
| | | | | | | | 13,072.04 | | |
| | Tender Quantity | | | | | | 13.00 | | |
| | Upto 125% | | | | | | 8.58 | | |
| | Above 125 % | | | | | | 10.73 | 71,000.00 | 7,61,475.00 |
| | SR 2016-17 Pg no: 14 Item No: 4.19 | | | | | | 2.28 | 69,553.57 | 1,58,234.37 |
| | Basic Rate : | 56050 | | | | | | | |
| | Area Weightage (8%): | 4484 | | | | | | | |
| | Total: | 60534 | | | | | | | |
| | T.P (14.90%) : | 9019.57 | | | | | | | |
| | Grand Total: | 69553.57 | | | | | | | |
| 21 | Providing TMT steel reinforcement for R.C.C work including straightening ,cutting,bending,hooking,placing in position,lapping and /or welding wherever required,tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design ( laps and wastage shall not be measured and paid) cost of all materials,labour,HOM of machinary complete as per specifications....for second floor | | | | | | | | |
| | Column Lapping C1 (200*450) | METRIC | 16.00 | 2.00 | | 3.85 | 123.20 | | |
| | Rings(8mm) | | 30.00 | 1.50 | | 0.39 | 17.55 | | |
| | | | 30.00 | 0.87 | | 0.39 | 10.18 | | |
| | C2 (200*450) | | 32.00 | 2.00 | | 2.47 | 158.08 | | |
| | C2 (200*450) | | 16.00 | 5.00 | | 3.85 | 308.00 | | |
| | Rings(8mm) | | 30.00 | 1.50 | | 0.39 | 17.55 | | |
| | | | 30.00 | 0.87 | | 0.39 | 10.18 | | |
| | C3 (200*450) | | 12.00 | 5.00 | | 3.85 | 231.00 | | |
| | | | 12.00 | 5.00 | | 3.85 | 231.00 | | |
| | Rings(8mm) | | 50.00 | 1.50 | | 0.39 | 29.25 | | |
| | | | 50.00 | 0.90 | | 0.39 | 17.55 | | |
| | C4 (200*450) | | 8.00 | 2.00 | | 1.58 | 25.28 | | |
| | Rings(8mm) | | 25.00 | 1.50 | | 0.39 | 14.63 | | |
| | | | 25.00 | 0.87 | | 0.39 | 8.48 | | |
| | C5 (200*450) | | 4.00 | 2.00 | | 1.58 | 12.64 | | |
| | | | 4.00 | 5.00 | | 0.89 | 17.80 | | |
| | Rings(8mm) | | 5.00 | 1.50 | | 0.39 | 2.93 | | |
| | | | 5.00 | 0.87 | | 0.39 | 1.70 | | |
| | C6 (200*600) | | 16.00 | 2.00 | | 3.85 | 123.20 | | |
| | Rings(8mm) | | 10.00 | 1.70 | | 0.39 | 6.63 | | |
| | | | 10.00 | 1.02 | | 0.39 | 3.98 | | |
| | Tie Beam Reinforcement | | | | | | | | |
| | B1 (200*450) | | 16.00 | 5.70 | | 3.85 | 351.12 | | |
| | B2 (200*450) | | 16.00 | 4.89 | | 3.85 | 301.22 | | |
| | B3 (200*450) | | 4.00 | 4.50 | | 3.85 | 69.30 | | |
| | chajja Reinforcement w1,w2,w3 | | 40.00 | 3.00 | | 0.89 | 106.80 | | |
| | | | 100.00 | 1.00 | | 0.89 | 89.00 | | |
| | Head Room Beams | | | | | | | | |
| | B1 (200*450) | | 4.00 | 8.00 | | 3.85 | 123.20 | | |
| | | | 4.00 | 6.20 | | 3.85 | 95.48 | | |
| | Rings(8mm) | | 100.00 | 2.00 | | 0.39 | 78.00 | | |
| | B2 (200*450) | | 12.00 | 8.00 | | 3.85 | 369.60 | | |
| | Rings(8mm) | | 100.00 | 2.00 | | 0.39 | 78.00 | | |
| | B3 (200*450) | | 12.00 | 5.20 | | 3.85 | 240.24 | | |
| | Rings(8mm) | | 90.00 | 2.00 | | 0.39 | 70.20 | | |
| | Head Room Slab | | | | | | | | |
| | bottom reinforcement | | 35.00 | 6.00 | | 0.89 | 186.90 | | |
| | | | 35.00 | 3.00 | | 0.89 | 93.45 | | |
| | top reinforcement | | 45.00 | 6.00 | | 0.89 | 240.30 | | |
| | | | 45.00 | 3.00 | | 0.89 | 120.15 | | |
| | Sump Tank | | | | | | | | |

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕಪುರ ಉಪ ವಿಭಾಗ
ಹೊಸ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ



Scanned by CamScanner

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| | raft | | | 43.00 | 3.00 | | 0.89 | 114.81 | | |
| | | | | 40.00 | 3.00 | | 0.89 | 106.80 | | |
| | wall (2 sides) | | | 80.00 | 3.00 | | 0.89 | 213.60 | | |
| | top slab | | | 60.00 | 3.00 | | 2.47 | 444.60 | | |
| | arch front steps | | | 20.00 | 2.20 | | 0.89 | 39.16 | | |
| | | | | 14.00 | 1.30 | | 0.89 | 16.20 | | |
| | | | | 22.00 | 2.10 | | 0.89 | 41.12 | | |
| | | | | | | | | 5.00 | 71,000.00 | 3,55,000.00 |
| 22 | providing and removing centring,shuttering,strutting,propping etc.,and removing of form work for foundations,footings,bases of columns for mass concrete including cost of all materials,labour complete as per specifications. | | | | | | | | | |
| | CF-1 | SQM | | 4.00 | 4.35 | | 0.70 | 12.18 | | |
| | | | | 4.00 | 2.40 | | 0.70 | 6.72 | | |
| | | | | 4.00 | 4.35 | | 0.70 | 12.18 | | |
| | | | | 4.00 | 0.60 | | 0.70 | 1.68 | | |
| | CF-2 | | | 4.00 | 4.35 | | 0.70 | 12.18 | | |
| | | | | 4.00 | 2.00 | | 0.70 | 5.60 | | |
| | | | | 4.00 | 4.35 | | 0.70 | 12.18 | | |
| | | | | 4.00 | 0.60 | | 0.70 | 1.68 | | |
| | CF-3 | | | 2.00 | 2.20 | | 0.70 | 3.08 | | |
| | | | | 2.00 | 2.40 | | 0.70 | 3.36 | | |
| | F-2 | | | 6.00 | 3.70 | | 0.70 | 15.54 | | |
| | | | | 6.00 | 4.20 | | 0.70 | 17.64 | | |
| | F-3 | | | 8.00 | 2.00 | | 0.70 | 11.20 | | |
| | | | | 8.00 | 2.20 | | 0.70 | 12.32 | | |
| | F-4 | | | 2.00 | 1.80 | | 0.70 | 2.52 | | |
| | | | | 2.00 | 2.00 | | 0.70 | 2.80 | | |
| | sump tank(raft sides) | | | 2.00 | 3.50 | | 0.30 | 2.10 | | |
| | | | | 2.00 | 4.00 | | 0.30 | 2.40 | | |
| | wall | | | 2.00 | 3.50 | | 3.50 | 24.50 | | |
| | | | | 2.00 | 4.00 | | 3.50 | 28.00 | | |
| | slab | | | 1.00 | 4.00 | 3.50 | | 14.00 | | |
| | | | | 2.00 | 3.50 | | 0.30 | 2.10 | | |
| | | | | 2.00 | 4.00 | | 0.30 | 2.40 | | |
| | | | | | | | | 208.36 | | |
| | Tender Quantity | | | | | | | 121.60 | | |
| | Upto 125% | | | | | | | 152.00 | 390.00 | 59,280.00 |
| | Above 125 % | | | | | | | 56.36 | 476.13 | 26,834.69 |
| | SR 2016-17 Pg no: 15 Item No: 4.30 | | | | | | | | | |
| | Basic Rate : | 384 | | | | | | | | |
| | Area Weightage (8%): | 30.72 | | | | | | | | |
| | Total: | 414.72 | | | | | | | | |
| | T.P (14.90%) : | 61.79 | | | | | | | | |
| | Grand Total: | 476.51 | | | | | | | | |
| 23 | KSRB 4-6.5 : Providing and removing centering,shuttering,strutting,propping etc., for columns,pillars,piers,abutments,post and struts,square/rectangular /polygon in plan including cost of all materials,labour complete as per specification..... Ground floor columns | | | | | | | | | |
| | Columns work below plinth beam | SQM | | | | | | | | |
| | (200*450) | | | 3.00 | 1.30 | | 2.40 | 9.36 | | |
| | (200*450) | | | 1.00 | 1.30 | | 1.95 | 2.54 | | |
| | (200*450) | | | 2.00 | 1.30 | | 2.25 | 5.85 | | |
| | (200*450) | | | 10.00 | 1.30 | | 2.70 | 35.10 | | |
| | (200*600) | | | 2.00 | 1.60 | | 2.70 | 8.64 | | |
| | Ground floor columns | | | | | | | | | |
| | (200*450) | | | 3.00 | 1.30 | | 3.35 | 13.07 | | |
| | (200*450) | | | 2.00 | 1.30 | | 4.40 | 11.44 | | |
| | (200*450) | | | 11.00 | 1.30 | | 3.95 | 56.49 | | |
| | (200*600) | | | 2.00 | 1.60 | | 3.35 | 10.72 | | |
| | | | | | | | | 153.20 | 390.00 | 59,746.05 |
| 24 | Providing and removing centering,shuttering,strutting,propping etc., for columns,pillars,piers,abutments,post and struts,square/rectangular /polygon in plan including cost of all materials,labour complete as per specification..... First floor columns | | | | | | | | | |
| | First floor columns | SQM | | | | | | | | |
| | (200*450) | | | 2.00 | 1.30 | | 3.50 | 9.10 | | |
| | (200*450) | | | 2.00 | 1.30 | | 4.40 | 11.44 | | |



ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬ್ಬಿಬಿಎಂಪಿ ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| | (200*450) | | 11.00 | 1.30 | | 4.00 | 57.20 | | |
| | (200*600) | | 2.00 | 1.60 | | 3.50 | 11.20 | | |
| | | | | | | | 88.94 | 390.00 | 34,686.60 |
| 25 | Providing and removing centering,shuttering,strutting,propping etc., for columns,pillars,piers,abutments,post and struts,square/rectangular / polygon in plan including cost of all materials,labour complete as per specification..... second floor columns | | | | | | | | |
| | Second floor columns | SQM | | | | | | | |
| | (200*450) | | 5.00 | 1.30 | | 2.80 | 18.20 | | |
| | (200*450) | | 10.00 | 1.30 | | 1.40 | 18.20 | | |
| | (200*600) | | 2.00 | 1.60 | | 1.40 | 4.48 | | |
| | | | | | | | 40.88 | 390.00 | 15,943.20 |
| 26 | providing and removing centring,shuttering,strutting,propping etc.,and removing of form work for foundations,footings,bases of columns for mass concrete including cost of all materials,labour complete as per specifications. Plinth beam | | | | | | | | |
| | PB1(200*450) | SQM | 4.00 | 4.15 | | 0.45 | 7.47 | | |
| | PB2(200*450) | | 4.00 | 2.10 | | 0.45 | 3.78 | | |
| | PB1(200*450) | | 4.00 | 7.55 | | 0.45 | 13.59 | | |
| | PB2(200*450) | | 2.00 | 7.55 | | 0.45 | 6.80 | | |
| | Grid A to G &grid 1 | | 2.00 | 21.50 | | 0.15 | 6.45 | | |
| | Grid 1 to 3 & grid A | | 2.00 | 7.60 | | 0.15 | 2.28 | | |
| | grid A to G & grid 3 | | 1.00 | 16.40 | | 0.15 | 2.46 | | |
| | | | 1.00 | 15.15 | | 0.15 | 2.27 | | |
| | grid F to G & grid 2 | | 2.00 | 4.70 | | 0.15 | 1.41 | | |
| | Grid 1 to 2 & grid G | | 1.00 | 5.50 | | 0.15 | 0.83 | | |
| | | | 1.00 | 4.60 | | 0.15 | 0.69 | | |
| | Grid 2 to 3 & grid F | | 2.00 | 1.60 | | 0.15 | 0.48 | | |
| | sump tank | | 6.00 | 3.00 | | 3.00 | 54.00 | | |
| | | | | | | | 102.50 | 390.00 | 39,975.98 |
| 27 | KSRB 4-6.2 : Providing and removing centering,shuttering,strutting,propping etc., and removal of form work for flat surfaces such as suspended floors ,roofs,landings,balconies and likes,thickness upto 200mm including cost of all materials,labour complete as per specifications.....ground floor roof slabs | | | | | | | | |
| | grid A to G & grid 1 to 4 | SQM | 1.00 | 17.50 | 7.60 | | 133.00 | | |
| | grid F to G & grid 1 to 3 | | 1.00 | 7.50 | 6.00 | | 45.00 | | |
| | | | 1.00 | 9.30 | 5.00 | | 46.50 | | |
| | staircase | | | | | | | | |
| | Beam(200*450) | | 4.00 | 6.50 | | 0.45 | 11.70 | | |
| | | | 4.00 | 2.45 | | 0.33 | 3.19 | | |
| | | | 4.00 | 3.05 | | 0.45 | 5.49 | | |
| | landing slab | | 4.00 | 2.45 | | 1.10 | 10.78 | | |
| | steps | | 27.00 | 1.10 | | 0.16 | 4.75 | | |
| | stopper at sides | | 4.00 | 2.70 | | 0.16 | 1.73 | | |
| | | | 4.00 | 2.50 | | 0.15 | 1.50 | | |
| | toilet & dressing room | | 2.00 | 4.50 | 2.50 | | 22.50 | | |
| | sides | | 2.00 | 4.50 | 0.15 | | 1.35 | | |
| | security guard room | | 1.00 | 5.50 | 2.50 | | 13.75 | | |
| | | | | | | | 301.24 | | |
| | Tender Quantity | | | | | | 189.00 | | |
| | Upto 125% | | | | | | 236.25 | 390.00 | 92,137.50 |
| | Above 125 % | | | | | | 64.99 | 476.51 | 30,966.00 |
| | SR 2016-17 Pg no: 15 Item No: 4.30 | | | | | | | | |
| | Basic Rate : | 384 | | | | | | | |
| | Area Weightage (8%): | 30.72 | | | | | | | |
| | Total: | 414.72 | | | | | | | |
| | T.P (14.90%) : | 61.79 | | | | | | | |
| | Grand Total: | 476.51 | | | | | | | |
| 28 | KSRB 4-6.2 : Providing and removing centering,shuttering,strutting,propping etc., and removal of form work for flat surfaces such as suspended floors ,roofs,landings,balconies and likes,thickness upto 200mm including cost of all materials,labour complete as per specifications.....first floor roof slabs | | | | | | | | |
| | grid A to G & grid 1 to 4 | SQM | 1.00 | 17.50 | 7.60 | | 133.00 | | |
| | grid F to G & grid 1 to 3 | | 1.00 | 7.50 | 6.00 | | 45.00 | | |
| | | | 1.00 | 9.30 | 5.00 | | 46.50 | | |
| | staircase | | | | | | | | |
| | Beam(200*450) | | 4.00 | 6.50 | | 0.45 | 11.70 | | |
| | | | 4.00 | 2.45 | | 0.33 | 3.19 | | |

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ



Scanned by CamScanner

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| | landing slab | | 4.00 | 3.05 | | 0.45 | 5.49 | | |
| | steps | | 4.00 | 2.45 | | 1.10 | 10.78 | | |
| | stopper at sides | | 27.00 | 1.10 | | 0.16 | 4.75 | | |
| | | | 4.00 | 2.70 | | 0.16 | 1.73 | | |
| | store room | | 4.00 | 2.50 | | 0.15 | 1.50 | | |
| | | | 2.00 | 3.85 | 2.10 | | 16.17 | | |
| | toilet room | | 2.00 | 3.85 | 0.15 | | 1.16 | | |
| | | | 1.00 | 2.30 | 2.10 | | 4.83 | | |
| | Tender Quantity | | | | | | **285.79** | | |
| | Upto 125% | | | | | | **175.00** | | |
| | Above 125 % | | | | | | 218.75 | 390.00 | 85,312.50 |
| | SR 2016-17 Pg no: 15 Item No: 4.30 | | | | | | 67.04 | 476.51 | 31,945.23 |
| | Basic Rate : | 384 | | | | | | | |
| | Area Weightage (8%): | 30.72 | | | | | | | |
| | Total: | 414.72 | | | | | | | |
| | T.P (14.90%) : | 61.79 | | | | | | | |
| | Grand Total: | 476.51 | | | | | | | |
| 29 | KSRB 4-6.2 : Providing and removing centering,shuttering,strutting,propping etc., and removal of form work for flat surfaces such as suspended floors ,roofs,landings,balconies and likes,thickness upto 200mm including cost of all materials,labour complete as per specifications.....second floor roof slabs | | | | | | | | |
| | | SQM | 2.00 | 5.30 | | 0.45 | 4.77 | | |
| | | | 2.00 | 4.50 | | 0.45 | 4.05 | | |
| | | | 2.00 | 4.50 | | 0.45 | 4.05 | | |
| | | | 1.00 | 4.90 | | 0.45 | 2.21 | | |
| | | | 1.00 | 4.50 | | 0.45 | 2.03 | | |
| | SLABS | | 1.00 | 5.30 | 4.90 | | 25.97 | | |
| | | | | | | | **43.07** | 390.00 | 16,797.30 |
| 30 | Providing and removing centuring,shuttering,strutting,propping etc.,& removal of formwork for roof beams,beam haunchings,cantilever girders,bressumers and lintels not exceeding 1m in depth including cost of all materials,labour complete as per specification....for Ground floor | | | | | | | | |
| | TIE BEAMS | SQM | | | | | | | |
| | B1(200*450) | | 1.00 | 21.15 | | 0.45 | 9.52 | | |
| | | | 1.00 | 21.00 | | 0.45 | 9.45 | | |
| | B2(200*450) | | 1.00 | 7.60 | | 0.45 | 3.42 | | |
| | | | 1.00 | 7.30 | | 0.45 | 3.29 | | |
| | B3(200*450) | | 1.00 | 7.60 | | 0.45 | 3.42 | | |
| | | | 1.00 | 7.50 | | 0.45 | 3.38 | | |
| | B4(200*450) | | 1.00 | 7.60 | | 0.45 | 3.42 | | |
| | | | 1.00 | 7.30 | | 0.45 | 3.29 | | |
| | B5(200*450) | | 2.00 | 7.45 | | 0.45 | 6.71 | | |
| | | | 1.00 | 6.82 | | 0.45 | 3.07 | | |
| | B6(200*450) | | 2.00 | 4.55 | | 0.45 | 4.10 | | |
| | | | 2.00 | 4.55 | | 0.45 | 4.10 | | |
| | B7(200*450) | | 1.00 | 7.60 | | 0.45 | 3.42 | | |
| | | | 1.00 | 4.85 | | 0.45 | 2.18 | | |
| | ROOF BEAMS | | | | | | | | |
| | B1(200*450) | | 1.00 | 21.10 | | 0.45 | 9.50 | | |
| | | | 1.00 | 20.10 | | 0.33 | 6.53 | | |
| | B2(300*600) | | 2.00 | 7.90 | | 0.48 | 7.51 | | |
| | B3(200*450) | | 2.00 | 3.75 | | 0.33 | 2.44 | | |
| | | | 2.00 | 7.90 | | 0.48 | 7.51 | | |
| | | | 2.00 | 3.75 | | 0.33 | 2.44 | | |
| | | | 1.00 | 4.70 | | 0.45 | 2.12 | | |
| | | | 1.00 | 4.50 | | 0.33 | 1.46 | | |
| | | | 1.00 | 3.75 | | 0.33 | 1.22 | | |
| | B3B(200*450) | | 1.00 | 3.95 | | 0.45 | 1.78 | | |
| | | | 1.00 | 7.90 | | 0.48 | 3.75 | | |
| | | | 1.00 | 7.50 | | 0.48 | 3.56 | | |
| | | | 1.00 | 3.95 | | 0.45 | 1.78 | | |
| | | | 1.00 | 3.75 | | 0.33 | 1.22 | | |
| | | | 2.00 | 4.50 | | 0.33 | 2.93 | | |
| | B4A(200*450) | | 1.00 | 7.55 | | 0.45 | 3.40 | | |
| | B4(200*450) | | 2.00 | 6.95 | | 0.33 | 4.52 | | |
| | | | 1.00 | 6.95 | | 0.48 | 3.30 | | |
| | B5(200*600) | | | | | | | | |



ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬ.ಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ

Scanned by CamScanner

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| | B5A(200*450) | | 1.00 | 6.65 | | 0.48 | 3.16 | | |
| | B5(200*600) | | 2.00 | 9.15 | | 0.33 | 5.95 | | |
| | | | 1.00 | 6.95 | | 0.33 | 2.26 | | |
| | B6(200*450) | | 2.00 | 6.65 | | 0.48 | 6.32 | | |
| | | | 1.00 | 6.95 | | 0.33 | 2.26 | | |
| | | | 1.00 | 5.50 | | 0.33 | 1.79 | | |
| | B7(200*450) | | 1.00 | 2.40 | | 0.45 | 1.08 | | |
| | | | 2.00 | 5.50 | | 0.45 | 4.95 | | |
| | B3A(200*450) | | 1.00 | 4.90 | | 0.33 | 1.59 | | |
| | | | 1.00 | 10.30 | | 0.45 | 4.64 | | |
| | | | 1.00 | 10.00 | | 0.33 | 3.25 | | |
| | Tender Quantity | | | | | | 166.91 | | |
| | Upto 125% | | | | | | 117.90 | | |
| | Above 125 % | | | | | | 147.38 | 390.00 | 57,476.25 |
| | SR 2016-17 Pg no: 16 Item No: 4.34 | | | | | | 19.54 | 317.68 | 6,207.01 |
| | Basic Rate : | 256 | | | | | | | |
| | Area Weightage (8%): | 20.48 | | | | | | | |
| | Total: | 276.48 | | | | | | | |
| | T.P (14.90%) : | 41.20 | | | | | | | |
| | Grand Total: | 317.68 | | | | | | | |
| 31 | Providing and removing centuring,shuttering,strutting,propping etc.,& removal of formwork for roof beams,beam haunchings,cantilever girders,bressumers and lintels not exceeding 1m in depth including cost of all materials,labour complete as per specification....for first floor | | | | | | | | |
| | TIE BEAMS | SQM | | | | | | | |
| | B1(200*450) | | 1.00 | 21.15 | | 0.45 | 9.52 | | |
| | | | 1.00 | 21.00 | | 0.45 | 9.45 | | |
| | B2(200*450) | | 1.00 | 7.60 | | 0.45 | 3.42 | | |
| | | | 1.00 | 7.30 | | 0.45 | 3.29 | | |
| | B3(200*450) | | 1.00 | 7.60 | | 0.45 | 3.42 | | |
| | | | 1.00 | 7.50 | | 0.45 | 3.38 | | |
| | B4(200*450) | | 1.00 | 7.60 | | 0.45 | 3.42 | | |
| | | | 1.00 | 7.30 | | 0.45 | 3.29 | | |
| | B5(200*450) | | 2.00 | 7.45 | | 0.45 | 6.71 | | |
| | | | 1.00 | 6.82 | | 0.45 | 3.07 | | |
| | B6(200*450) | | 2.00 | 4.55 | | 0.45 | 4.10 | | |
| | | | 2.00 | 4.55 | | 0.45 | 4.10 | | |
| | B7(200*450) | | 1.00 | 7.60 | | 0.45 | 3.42 | | |
| | | | 1.00 | 4.85 | | 0.45 | 2.18 | | |
| | ROOF BEAMS | | | | | | | | |
| | B1(200*450) | | 1.00 | 21.10 | | 0.45 | 9.50 | | |
| | | | 1.00 | 20.10 | | 0.33 | 6.53 | | |
| | B2(300*600) | | 2.00 | 7.90 | | 0.48 | 7.51 | | |
| | B3(200*450) | | 2.00 | 3.75 | | 0.33 | 2.44 | | |
| | | | 2.00 | 7.90 | | 0.48 | 7.51 | | |
| | | | 2.00 | 3.75 | | 0.33 | 2.44 | | |
| | | | 1.00 | 4.70 | | 0.45 | 2.12 | | |
| | | | 1.00 | 4.50 | | 0.33 | 1.46 | | |
| | B3B(200*450) | | 1.00 | 3.75 | | 0.33 | 1.22 | | |
| | | | 1.00 | 3.95 | | 0.45 | 1.78 | | |
| | | | 1.00 | 7.90 | | 0.48 | 3.75 | | |
| | | | 1.00 | 7.50 | | 0.48 | 3.56 | | |
| | | | 1.00 | 3.95 | | 0.45 | 1.78 | | |
| | | | 1.00 | 3.75 | | 0.33 | 1.22 | | |
| | B4A(200*450) | | 2.00 | 4.50 | | 0.33 | 2.93 | | |
| | B4(200*450) | | 1.00 | 7.55 | | 0.45 | 3.40 | | |
| | | | 2.00 | 6.95 | | 0.33 | 4.52 | | |
| | B5(200*600) | | 1.00 | 6.95 | | 0.48 | 3.30 | | |
| | | | 1.00 | 6.65 | | 0.48 | 3.16 | | |
| | B5A(200*450) | | 2.00 | 9.15 | | 0.33 | 5.95 | | |
| | B5(200*600) | | 1.00 | 6.95 | | 0.33 | 2.26 | | |
| | | | 2.00 | 6.65 | | 0.48 | 6.32 | | |
| | B6(200*450) | | 1.00 | 6.95 | | 0.33 | 2.26 | | |
| | | | 1.00 | 5.50 | | 0.33 | 1.79 | | |
| | | | 1.00 | 2.40 | | 0.45 | 1.08 | | |
| | B7(200*450) | | 2.00 | 5.50 | | 0.45 | 4.95 | | |
| | | | 1.00 | 4.90 | | 0.33 | 1.59 | | |

9/4/16

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರ
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಟಿ.ಪಿ.ಪಿ.ಪ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ



Scanned by CamScanner

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| | B3A(200*450) | | | 1.00 | 10.30 | | 0.45 | 4.64 | | |
| | | | | 1.00 | 10.00 | | 0.33 | 3.25 | | |
| | | | | | | | | **166.91** | | |
| | Tender Quantity | | | | | | | **117.90** | | |
| | Upto 125% | | | | | | | 147.38 | 390.00 | 57,476.25 |
| | Above 125 % | | | | | | | 19.54 | 317.68 | 6,207.01 |
| | SR 2016-17 Pg no: 16 Item No: 4.34 | | | | | | | | | |
| | Basic Rate : | 256 | | | | | | | | |
| | Area Weightage (8%): | 20.48 | | | | | | | | |
| | Total: | 276.48 | | | | | | | | |
| | T.P (14.90%) : | 41.20 | | | | | | | | |
| | Grand Total: | 317.68 | | | | | | | | |
| 32 | Providing and removing centuring,shuttering,strutting,propping etc.,& removal of formwork for roof beams,beam haunchings,cantilever girders,bressumers and lintels not exceeding 1m in depth including cost of all materials,labour complete as per specification....for second floor | | | | | | | | | |
| | B1(200*450) | SQM | | 1.00 | 7.50 | | 0.45 | 3.38 | | |
| | B2(200*450) | | | 1.00 | 4.90 | | 0.33 | 1.59 | | |
| | B2(200*450) | | | 1.00 | 5.50 | | 0.45 | 2.48 | | |
| | | | | 1.00 | 5.50 | | 0.33 | 1.79 | | |
| | B2(200*450) | | | 1.00 | 4.90 | | 0.45 | 2.21 | | |
| | | | | 1.00 | 4.50 | | 0.33 | 1.46 | | |
| | B3(200*450) | | | 2.00 | 4.50 | | 0.33 | 2.93 | | |
| | B4(200*450) | | | 1.00 | 4.90 | | 0.45 | 2.21 | | |
| | | | | 1.00 | 5.60 | | 0.33 | 1.82 | | |
| | | | | | | | | **19.85** | 390.00 | 7,740.53 |
| 36 | Providing and removing centuring,shuttering,strutting,propping etc., for chajjas,corbels etc., including edges including cost of all materials,labour complete as per specification.Ground floor | | | | | | | | | |
| | chajja | SQM | | | | | | | | |
| | W1 | | | 2.00 | 3.30 | 0.70 | | 4.62 | | |
| | D | | | 1.00 | 1.20 | 0.70 | | 0.84 | | |
| | V | | | 2.00 | 1.20 | 0.70 | | 1.68 | | |
| | V1 | | | 2.00 | 1.50 | 0.70 | | 2.10 | | |
| | | | | 1.00 | 2.72 | 0.70 | | 1.90 | | |
| | W2 | | | 4.00 | 1.50 | 0.70 | | 4.20 | | |
| | W3 | | | 2.00 | 0.90 | 0.70 | | 1.26 | | |
| | SIDES W1 | | | 2.00 | 3.30 | | 0.20 | 1.32 | | |
| | | | | 2.00 | 0.60 | | 15.00 | 18.00 | | |
| | D | | | 1.00 | 1.20 | | 0.20 | 0.24 | | |
| | | | | 2.00 | 0.60 | | 0.20 | 0.24 | | |
| | V | | | 2.00 | 1.20 | | 0.20 | 0.48 | | |
| | | | | 4.00 | 0.60 | | 0.20 | 0.48 | | |
| | V1 | | | 2.00 | 1.50 | | 0.20 | 0.60 | | |
| | | | | 4.00 | 0.60 | | 0.20 | 0.48 | | |
| | | | | 1.00 | 2.70 | | 0.20 | 0.54 | | |
| | W2 | | | 4.00 | 1.50 | | 0.20 | 1.20 | | |
| | | | | 8.00 | 0.60 | | 0.20 | 0.96 | | |
| | W3 | | | 2.00 | 0.90 | | 0.20 | 0.36 | | |
| | | | | 4.00 | 0.60 | | 0.20 | 0.48 | | |
| | | | | | | | | **41.98** | | |
| | | | | | | | | **5.40** | | |
| | Tender Quantity | | | | | | | 6.75 | 390.00 | 2,632.50 |
| | Upto 125% | | | | | | | 35.23 | 335.05 | 11,805.15 |
| | Above 125 % | | | | | | | | | |
| | SR 2016-17 Pg no: 16 Item No: 4.37 | | | | | | | | | |
| | Basic Rate : | 270 | | | | | | | | |
| | Area Weightage (8%): | 21.6 | | | | | | | | |
| | Total: | 291.6 | | | | | | | | |
| | T.P (14.90%) : | 43.45 | | | | | | | | |
| | Grand Total: | 335.05 | | | | | | | | |
| 37 | Providing and removing centuring,shuttering,strutting,propping etc., for chajjas,corbels etc., including edges including cost of all materials,labour complete as per specification.First floor | | | | | | | | | |
| | W2 | SQM | | 7.00 | 1.50 | 0.70 | | 7.35 | | |
| | W3 | | | 2.00 | 0.90 | 0.70 | | 1.26 | | |
| | V | | | 1.00 | 1.30 | 0.70 | | 0.91 | | |
| | Backside | | | 1.00 | 21.00 | 0.70 | | 14.70 | | |
| | side work | | | | | | | - | | |



ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತ
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಪಾಲಿಕೆ

Scanned by CamScanner

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| | w2 | | | | | | | | |
| | | | 7.00 | 1.50 | | 0.20 | 2.10 | | |
| | w3 | | 14.00 | 0.60 | | 0.20 | 1.68 | | |
| | | | 2.00 | 0.90 | | 0.20 | 0.36 | | |
| | backside | | 4.00 | 0.60 | | 0.20 | 0.48 | | |
| | | | 1.00 | 20.00 | | 0.20 | 4.00 | | |
| | | | 2.00 | 0.60 | | 0.20 | 0.24 | | |
| | Tender Quantity | | | | | | 33.08 | | |
| | Upto 125% | | | | | | 5.40 | | |
| | Above 125 % | | | | | | 6.75 | 390.00 | 2,632.50 |
| | SR 2016-17 Pg no: 16 Item No: 4.37 | | | | | | 26.33 | 335.05 | 8,821.87 |
| | Basic Rate : | | | | | | | | |
| | Area Weightage (8%): | 270 | | | | | | | |
| | Total: | 21.6 | | | | | | | |
| | T.P (14.90%) : | 291.6 | | | | | | | |
| | Grand Total: | 43.45 | | | | | | | |
| | | 335.05 | | | | | | | |
| 38 | Providing and removing centuring,shuttering,strutting,propping etc., for chajjas,corbels etc., including edges including cost of all materials,labour complete as per specification.second floor | | | | | | | | |
| | W1 | SQM | 1.00 | 1.20 | 0.70 | | 0.84 | | |
| | W3 | | 1.00 | 3.50 | 0.70 | | 2.45 | | |
| | SIDES | | 1.00 | 1.20 | | 0.20 | 0.24 | | |
| | | | 2.00 | 0.60 | | 0.20 | 0.24 | | |
| | | | 1.00 | 3.50 | | 0.20 | 0.70 | | |
| | | | 2.00 | 0.60 | | 0.20 | 0.24 | | |
| | | | | | | | 4.71 | 390.00 | 1,836.90 |
| 39 | KSRB 5.2-2: providing and constructing granite, trap/ basalt size stone masonary in foundation with cement mortar 1:6.stone hammered dressed in courses not less than 20cms high, bond stones at two m. apart in each course including cost of materials,labour,curing complete as per specifications. For Foundation | | | | | | | | |
| | grid A to G & Grid 1 | CUM | 1.00 | 22.00 | 0.75 | 1.30 | 21.45 | | |
| | grid 1 to 3 & Grid A | | 1.00 | 7.60 | 0.75 | 1.30 | 7.41 | | |
| | grid A to F & Grid 3 | | 1.00 | 20.00 | 0.75 | 1.30 | 19.50 | | |
| | grid 2 to 3 & Grid F | | 1.00 | 5.00 | 0.75 | 1.30 | 4.88 | | |
| | grid F to G & Grid 2 | | 1.00 | 4.45 | 0.75 | 1.30 | 4.34 | | |
| | grid 1 to 2 & Grid G | | 1.00 | 4.60 | 0.75 | 1.30 | 4.49 | | |
| | ENTRANCE ARCH | | 1.00 | 15.00 | 0.75 | 1.30 | 14.63 | | |
| | security guard room | | 2.00 | 6.50 | 0.75 | 1.30 | 12.68 | | |
| | | | 2.00 | 4.70 | 0.75 | 1.30 | 9.17 | | |
| | | | | | | | 98.52 | | |
| | Tender Quantity | | | | | | 50.16 | | |
| | Upto 125% | | | | | | 62.70 | 5,200.00 | 3,26,040.00 |
| | Above 125 % | | | | | | 35.82 | 5,195.73 | 1,86,130.53 |
| | SR 2016-17 Pg no: 23 Item No: 5.61 | | | | | | | | |
| | Basic Rate : | 4187 | | | | | | | |
| | Area Weightage (8%): | 334.96 | | | | | | | |
| | Total: | 4521.96 | | | | | | | |
| | T.P (14.90%) : | 673.772 | | | | | | | |
| | Grand Total: | 5195.732 | | | | | | | |
| 40 | KSRB 5.2-2: providing and constructing granite,I trap/ basalt size stone masonary in basement with cement mortar 1:6.stone hammered dressed in courses not less than 20cms high, bond stones at two m. apart in each course including cost of materials,labour,curing complete as per specifications. | | | | | | | | |
| | grid A to G & Grid 1 | CUM | 1.00 | 22.00 | 0.60 | 0.90 | 11.88 | | |
| | grid 1 to 3 & Grid A | | 1.00 | 7.60 | 0.60 | 0.90 | 4.10 | | |
| | grid A to F & Grid 3 | | 1.00 | 16.00 | 0.60 | 0.90 | 8.64 | | |
| | grid 2 to 3 & Grid F | | 1.00 | 2.50 | 0.60 | 0.90 | 1.35 | | |
| | grid F to G & Grid 2 | | 1.00 | 4.45 | 0.60 | 0.90 | 2.40 | | |
| | grid 1 to 2 & Grid G | | 1.00 | 4.60 | 0.60 | 0.90 | 2.48 | | |
| | ENTRANCE ARCH | | 1.00 | 15.00 | 0.60 | 0.90 | 8.10 | | |
| | security guard room | | 2.00 | 6.50 | 0.60 | 0.90 | 7.02 | | |
| | | | 2.00 | 4.70 | 0.60 | 0.90 | 5.08 | | |
| | steps at arch enterance side & left door side | | 5.00 | 2.50 | 0.30 | 0.30 | 1.13 | | |
| | | | 2.00 | 2.00 | 0.30 | 0.30 | 0.36 | | |
| | | | | | | | 52.54 | | |

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ



Scanned by CamScanner

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| | Tender Quantity | | | | | | | 22.38 | | |
| | Upto 125% | | | | | | | 27.98 | 5,350.00 | 1,49,666.25 |
| | Above 125 % | | | | | | | 24.57 | 5,195.73 | 1,27,643.50 |
| | SR 2016-17 Pg no: 23 Item No: 5.61 | | | | | | | | | |
| | Basic Rate : | 4187 | | | | | | | | |
| | Area Weightage (8%): | 334.96 | | | | | | | | |
| | Total: | 4521.96 | | | | | | | | |
| | T.P (14.90%) : | 673.77 | | | | | | | | |
| | Grand Total: | 5195.73 | | | | | | | | |
| 41 | providing and laying plain cement concrete of mix M10 with OPC cement @220kgs with 20mm and down size graded granite metal,coarse aggregates @0.86cum and fine aggregate @0.56cum machine mixed,concrete laid in layers not exceeding 15cms.thick,well compacted,in foundation,plith and cills,including cost of all materials,labour,HOM of machinery,curing complete as per specifications. | | | | | | | | | |
| | | CUM | 1.00 | 5.50 | 3.20 | 0.15 | | 2.64 | | |
| | | | 2.00 | 2.50 | 2.20 | 0.15 | | 1.65 | | |
| | | | 2.00 | 2.50 | 2.00 | 0.15 | | 1.50 | | |
| | | | | | | | | 5.79 | 6,000.00 | 34,740.00 |
| | Tender Quantity | | | | | | | 4.82 | | |
| | Upto 125% | | | | | | | | | |
| | Above 125 % | | | | | | | | | |
| | SR 2016-17 Pg no: 23 Item No: 5.61 | | | | | | | | | |
| | Basic Rate : | | | | | | | | | |
| | Area Weightage (8%): | | | | | | | | | |
| | Total: | | | | | | | | | |
| | T.P (14.90%) : | | | | | | | | | |
| | Grand Total: | | | | | | | | | |
| 42 | KSRB 2.3 : Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20cms.in depth,compacting each deposited layer by ramming after watering with a lead upto 50 m.and lift up to 1.5 m.including cost of all labour complete as per specifications. | | | | | | | | | |
| | footings | CUM | | | | | | | | |
| | CF-1 | | 2.00 | 4.95 | 3.00 | 2.00 | | 59.40 | | |
| | CF-2 | | 2.00 | 4.95 | 2.60 | 2.00 | | 51.48 | | |
| | CF-3 | | 1.00 | 4.35 | 4.80 | 2.00 | | 41.76 | | |
| | F-2 | | 3.00 | 2.80 | 3.00 | 2.00 | | 50.40 | | |
| | F-3 | | 4.00 | 2.60 | 2.80 | 2.00 | | 58.24 | | |
| | F-4 | | 1.00 | 2.40 | 2.60 | 2.00 | | 12.48 | | |
| | backfilling from ground level to plinth beam level | | | | | | | | | |
| | gents & ladies room | | 2.00 | 4.95 | 3.75 | 1.50 | | 55.69 | | |
| | hall & entrance arch | | 1.00 | 8.50 | 7.40 | 1.50 | | 94.35 | | |
| | security guard room & staircase area | | 1.00 | 5.50 | 4.90 | 1.50 | | 40.43 | | |
| | | | | | | | | 464.22 | | |
| | Tender Quantity | | | | | | | 106.43 | | |
| | Upto 125% | | | | | | | 133.04 | 75.00 | 9,977.81 |
| | Above 125 % | | | | | | | 331.19 | 157.60 | 52,194.76 |
| | SR 2016-17 Pg no: 6 Item No: 2.1 | | | | | | | | | |
| | Basic Rate : | 127 | | | | | | | | |
| | Area Weightage (8%): | 10.16 | | | | | | | | |
| | Total: | 137.16 | | | | | | | | |
| | T.P (14.90%) : | 20.44 | | | | | | | | |
| | Grand Total: | 157.60 | | | | | | | | |
| 43 | providing and constructing precast concrete solid blocks with compressive strength not less than 35kg/sqm with C.M 1:4 masonary (quoin,jamb,closer blocks) with solid concrete blocks of size 40*15*20cms conforming to IS:2185/1965 in superstructure including cost of all materials,labour charges,scaffolding,curing complete as per specigications.....Ground floor | | | | | | | | | |
| | grid A to G & grid 1 | SQM | 1.00 | 21.15 | | 3.95 | | 83.54 | | |
| | grid 1 to 4 & grid A | | 1.00 | 7.60 | | 3.95 | | 30.02 | | |
| | grid 1 to 4 & grid B | | 1.00 | 7.60 | | 3.80 | | 28.88 | | |
| | grid 1 to 4 & grid E | | 1.00 | 7.60 | | 3.80 | | 28.88 | | |
| | grid 1 to 4 & grid F | | 1.00 | 7.60 | | 3.95 | | 30.02 | | |
| | grid F to G & grid 2 | | 1.00 | 5.50 | | 4.40 | | 24.20 | | |
| | grid F to G & grid 3 | | 1.00 | 5.50 | | 4.40 | | 24.20 | | |
| | grid A to B & grid 4 & grid E to F & grid 4 | | 2.00 | 5.20 | | 3.95 | | 41.08 | | |
| | grid 1 to 3 & grid G | | 1.00 | 5.50 | | 4.40 | | 24.20 | | |

12/4/16

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ



Scanned by CamScanner

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| | grid A to B & grid 3 ( TOILET & DRESSING ROOM) | | 2.00 | 3.75 | | 2.50 | 18.75 | | |
| | grid A to B & grid 3 ( PARTION WALL) | | 2.00 | 2.10 | | 2.50 | 10.50 | | |
| | sump tank | | 1.00 | 3.75 | | 2.50 | 9.38 | | |
| | security room | | 4.00 | 2.50 | | 1.50 | 15.00 | | |
| | | | 2.00 | 6.50 | | 3.40 | 44.20 | | |
| | | | 2.00 | 4.90 | | 3.40 | 33.32 | | |
| | | | | | | | 446.17 | | |
| | deductions | | | | | | | | |
| | W1 | | 2.00 | 3.00 | | 1.35 | 8.10 | | |
| | W2 | | 2.00 | 1.20 | | 1.35 | 3.24 | | |
| | V | | 2.00 | 0.90 | | 0.60 | 1.08 | | |
| | V1 | | 2.00 | 1.20 | | 0.60 | 1.44 | | |
| | D | | 3.00 | 0.90 | | 2.10 | 5.67 | | |
| | D1 | | 4.00 | 0.90 | | 2.50 | 9.00 | | |
| | D2 | | 2.00 | 0.75 | | 2.50 | 3.75 | | |
| | | | | | | | 32.28 | | |
| | | | | TOTAL | | | 413.89 | 1,100.00 | 4,55,276.25 |
| 44 | providing and constructing precast concrete solid blocks with compressive strength not less than 35kg/sqm with C.M 1:4 masonary (quoin,jamb,closer blocks) with solid concrete blocks of size 40*15*20cms conforming to IS:2185/1965 in superstructure including cost of all materials,labour charges,scaffolding,curing complete as per specigications.....First floor | | | | | | | | |
| | grid A to G & grid 1 | SQM | 1.00 | 21.15 | | 3.95 | 83.54 | | |
| | grid 1 to 4 & grid A | | 1.00 | 7.60 | | 3.95 | 30.02 | | |
| | grid 1 to 4 & grid F | | 1.00 | 7.60 | | 3.95 | 30.02 | | |
| | grid F to G & grid 2 | | 1.00 | 5.50 | | 3.95 | 21.73 | | |
| | grid F to G & grid 3 | | 1.00 | 5.50 | | 3.95 | 21.73 | | |
| | grid 1 to 3 & grid G | | 1.00 | 5.70 | | 3.95 | 22.52 | | |
| | grid A to B & grid 4 & grid E to F & grid 4 | | 2.00 | 5.20 | | 3.95 | 41.08 | | |
| | STORE ROOM | | 2.00 | 3.75 | | 2.50 | 18.75 | | |
| | | | 2.00 | 2.50 | | 2.50 | 12.50 | | |
| | | | | | | | 281.88 | | |
| | Deduction | | | | | | | | |
| | W1 | | 2.00 | 3.00 | | 1.35 | 8.10 | | |
| | W | | 1.00 | 3.60 | | 1.35 | 4.86 | | |
| | W2 | | 6.00 | 1.20 | | 1.35 | 9.72 | | |
| | W3 | | 2.00 | 0.60 | | 1.35 | 1.62 | | |
| | V1 | | 1.00 | 0.90 | | 0.60 | 0.54 | | |
| | V2 | | 2.00 | 0.60 | | 0.60 | 0.72 | | |
| | | | | | | | 25.56 | | |
| | | | | TOTAL | | | 256.32 | 1,100.00 | 2,81,949.25 |
| 45 | providing and constructing precast concrete solid blocks with compressive strength not less than 35kg/sqm with C.M 1:4 masonary (quoin,jamb,closer blocks) with solid concrete blocks of size 40*15*20cms conforming to IS:2185/1965 in superstructure including cost of all materials,labour charges,scaffolding,curing complete as per specigications.....Parapet wall | | | | | | | | |
| | grid A to G & grid 1 | SQM | 1.00 | 21.15 | | 1.20 | 25.38 | | |
| | grid 1 to 4 & grid A | | 1.00 | 7.60 | | 1.20 | 9.12 | | |
| | grid A to B & grid 4 & grid E to F & grid 4 | | 2.00 | 5.20 | | 1.20 | 12.48 | | |
| | grid 3 to 4 & grid F | | 1.00 | 2.50 | | 1.20 | 3.00 | | |
| | grid F to G & grid 1 | | 1.00 | 5.50 | | 2.70 | 14.85 | | |
| | grid F to G & grid 2 | | 1.00 | 5.50 | | 2.70 | 14.85 | | |
| | grid F to G & grid 3 | | 1.00 | 5.50 | | 2.70 | 14.85 | | |
| | grid 1 to 3 & grid G | | 1.00 | 5.50 | | 2.70 | 14.85 | | |
| | | | | | | | 109.38 | 1,100.00 | 1,20,318.00 |
| 46 | KSRB 5-15 : Providing and constructing non-load bearing wall with cement concrete solid blocks with compressive strength not less than 35 kg/sqm with cement mortar 1:4 ( Jamb,closer blocks) with blocks of size 40*10*20cms.(L*B*H) conforming to IS :2185/1965 in superstructure including cost of materials,labour charges,scaffolding,curing complete as per specifications.Toilet portions | | | | | | | | |
| | | SQM | 2.00 | 3.75 | | 2.50 | 18.75 | | |
| | | | 2.00 | 2.50 | | 2.50 | 12.50 | | |
| | | | | | | | 31.25 | 1,100.00 | 34,375.00 |
| 47 | KSRB 5-15 : Providing and constructing non-load bearing wall with cement concrete solid blocks with compressive strength not less than 35 kg/sqm with cement mortar 1:4 ( Jamb,closer blocks) with blocks of size 40*10*20cms.(L*B*H) conforming to IS :2185/1965 in superstructure including cost of materials,labour charges,scaffolding,curing complete as per specifications.First floor | | | | | | | | |
| | | SQM | 2.00 | 4.20 | | 2.50 | 21.00 | | |



ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ

Scanned by CamScanner

| | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|
| | | | 2.00 | 2.50 | | 2.50 | 12.50 | | |
| | | | 1.00 | 2.10 | | 2.50 | 5.25 | | |
| | | | | | | | 38.75 | 1,100.00 | 42,625.00 |
| 48 | KSRB 5-15 : Providing and constructing non-load bearing wall with cement concrete solid blocks with compressive strength not less than 35 kg/sqm with cement mortar 1:4 ( Jamb,closer blocks) with blocks of size 40*10*20cms (L*B*H) conforming to IS :2185/1965 in superstructure including cost of materials,labour charges,scaffolding,curing complete as per specifications.second floor | | | | | | | | |
| | arch | SQM | | | | | | | |
| | | | 1.00 | 16.00 | | 1.30 | 20.80 | 1,100.00 | 22,880.00 |
| 49 | providing 20mm thk cement plaster in single coat with cement mortar 1:4 to stone/brick/aerocon block/block masonary and concrete surface including rounding off corners wherever required smooth rendering,providing and removing scaffolding including cost of materials,labour and curing complete as per specifications....external alround wall | | | | | | | | |
| | alround wall | SQM | | | | | | | |
| | | | 1.00 | 22.00 | | 5.60 | 123.20 | | |
| | | | 1.00 | 7.60 | | 5.60 | 42.56 | | |
| | | | 1.00 | 4.55 | | 5.60 | 25.48 | | |
| | | | 1.00 | 4.55 | | 5.60 | 25.48 | | |
| | | | 1.00 | 3.50 | | 6.05 | 21.18 | | |
| | | | 1.00 | 5.60 | | 6.05 | 33.88 | | |
| | | | 1.00 | 6.00 | | 6.05 | 36.30 | | |
| | steps (east side ) | | 5.00 | 2.50 | | 0.30 | 3.75 | | |
| | | | 5.00 | 2.50 | | 0.16 | 2.00 | | |
| | steps(entrance arch) | | 10.00 | 3.00 | | 0.30 | 9.00 | | |
| | | | 10.00 | 3.00 | | 0.16 | 4.80 | | |
| | entrance arch outside plastering | | 1.00 | 10.50 | | 1.20 | 12.60 | | |
| | sump tank | | 2.00 | 3.00 | | 1.50 | 9.00 | | |
| | security room | | 2.00 | 6.50 | | 3.50 | 45.50 | | |
| | | | 2.00 | 4.90 | | 3.40 | 33.32 | | |
| | Deduction | | | | | | 428.05 | | |
| | windows W1 | | 1.00 | 3.00 | | 1.35 | 4.05 | | |
| | W2 | | 1.00 | 1.20 | | 1.35 | 1.62 | | |
| | V | | 1.00 | 0.90 | | 0.60 | 0.54 | | |
| | V1 | | 1.00 | 1.20 | | 0.60 | 0.72 | | |
| | D | | 2.00 | 0.90 | | 2.10 | 3.78 | | |
| | | | | | | | 10.71 | | |
| | | | | | | | 417.34 | | |
| | Tender Quantity | | | | | | 195.84 | | |
| | Upto 125% | | | | | | 244.80 | 390.00 | 95,472.00 |
| | Above 125 % | | | | | | 172.54 | 290.38 | 50,100.71 |
| | SR 2016-17 Pg no: 114 Item No: 15.19 | | | | | | | | |
| | Basic Rate : | 234 | | | | | | | |
| | Area Weightage (8%): | 18.72 | | | | | | | |
| | Total: | 252.72 | | | | | | | |
| | T.P (14.90%) : | 37.66 | | | | | | | |
| | Grand Total: | 290.38 | | | | | | | |
| 50 | providing 20mm thk cement plaster in single coat with cement mortar 1:4 to stone/brick/aerocon block/block masonary and concrete surface including rounding off corners wherever required smooth rendering,providing and removing scaffolding including cost of materials,labour and curing complete as per specifications....First floor | | | | | | | | |
| | | SQM | 1.00 | 22.00 | | 4.40 | 96.80 | | |
| | | | 1.00 | 7.60 | | 4.40 | 33.44 | | |
| | | | 2.00 | 4.55 | | 4.40 | 40.04 | | |
| | | | 1.00 | 3.55 | | 4.40 | 15.62 | | |
| | | | 1.00 | 5.50 | | 4.40 | 24.20 | | |
| | | | 1.00 | 6.00 | | 4.40 | 26.40 | | |
| | | | | | | | 236.50 | | |
| | DEDUCTION | | 1.00 | 3.60 | | 1.35 | 4.86 | | |
| | W | | 1.00 | 3.00 | | 1.35 | 4.05 | | |
| | W1 | | 2.00 | 1.20 | | 1.35 | 3.24 | | |
| | W2 | | 1.00 | 0.60 | | 1.35 | 0.81 | | |
| | W3 | | 1.00 | 0.90 | | 1.35 | 1.22 | | |
| | V | | 1.00 | 0.60 | | 0.60 | 0.36 | | |
| | V1 | | | | | | 14.54 | | |

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ



Scanned by CamScanner